ID 1	Task Name	Duration	Start	Finish	1 June 1 July 1	August 1 Septemb IO	tober 1 Novemb Decembe	January 1 Februar	March 1 April 1	May 1	une 1 July 1	August 1	Septemb Octo	ber 1 Novemb	Decembel	anuary 1 Fehr
			Fri 6/1/18		4 22 30 7 15 23 1 9 17	25 2 10 18 26 3 11 19 27 5	132129 6 142230 8 1624	1 9 17 25 2 10 18	26 6 14 22 30 7 1	523 1 9 17 25 2	10 18 26 4 122	20 28 5 13 21	29 6 14 22 30 8	1624 1 9 17	25 3 11 19 27	4 12 20 28 5 1
2	Site Engineering Traffic Study by DOWL	281 days 30 days			6/1 7/1	2					Y					
3	Site Survey by DOWL	30 days														
4		50 days	1110/1/10	110 7/12/1	· · · · · · · · · · · · · · · · · · ·	-										
5	Geotechnical Investigation	14 days	Thu 8/2/18	Tue 8/21/1												
6	Field Work by others (Western Tech)	2 days	Thu 8/2/18		8	2 9-8/3										
7	Soils report delivered to WSM / DOWL	14 days				2 8/21										
8	Percolation Testing	10 days	Mon 8/6/18			T										
9	PDEQ design criteria	2 wks	Mon 8/6/18			8/6 🚃 8/17										
10	·															
11	Development Plan	195 days	Thu 7/12/18	Wed 4/10/19	-											
12	Pickleball Committee Kick-off and programming	0 days	Thu 7/12/18		◆ 7/	2										
13	WSM - Site Plan Designs	45 days	Fri 7/13/18		7/13	9/13										
14	Conceptual Site Plan approval by PB Design Com	0 days				♦ 9/13										
15	Pickleball Committee Design Review Meetings	0 days	Thu 8/9/18			♦ 8/9										
16	Pickleball Committee Design Review Meeting	0 days	Thu 8/23/18			♦ 8/23										
17	Development Plan Engineering	5 wks				8/22		_								
18	DP Submittal	0 days						4,1/15								
19	Pima County DSD Review Period	6 wks	Tue 1/15/19				1		2/25							
20	WSM/DOWL address review comments	4 wks	Tue 2/26/19					2/26								
21	Development Plan Re-submittal	1 day	Tue 3/26/19	Tue 3/26/1					3/26 3/20							
22	Pima County DSD - DP back-check review period	2 wks							3/27 📥 4/	9						
23	DP Site Construction Permit issued	1 day							4/10 4/							
24	1															
25	Cost Estimates and Bid Phase	198 days	Wed 9/26/18	Fri 6/28/1												
26	Cost Estimating by Compusult	5.1 wks	Wed 9/26/18	Wed 10/31/1		9/26 🃥	10/31									
27	Cost review with PB committee	24.5 days	Wed 10/31/18	Tue 12/4/1		T	10/31									
28	Present Cost to GVR for consideration	0 wks	Thu 12/13/18	Thu 12/13/18			5 _12/1:	3								
29	GVR Committee / Board Approval of funding	7.3 wks	Thu 12/13/18	Fri 2/1/1			12/13 📥	2/1								
30	GVR solicit bids from prequalified General Contractors (G.C.)	6 wks	Mon 4/22/19	Fri 5/31/1					4 22		/31					
31	GVR solicit bids from prequalified PB Court Contractor(s)	6 wks	Mon 4/22/19	Fri 5/31/1					4 22		/31					
32	GVR and WSM review bids	2 wks	Mon 6/3/19	Fri 6/14/1						6/3	6/14					
33	GVR award G.C.contract	2 wks	Mon 6/17/19	Fri 6/28/1						6/	17 📥 6/28					
34	1															
35	Building Design	62 days	Fri 2/15/19	Mon 5/13/19				V -								
36	Building Design and Construction Documents	9.4 wks	Fri 2/15/19	Mon 4/22/1				2/15		4/22						
37	Building Design - Scope reducton / phasing	21 days	Mon 3/4/19	Mon 4/1/1				3/4	41-							
38	Review building redesign with GVR / PBAC - Meeting	3 days						3	/13 🧯 3/15							
39	Green Valley Council Arch Review Com	0 days	Thu 4/11/19	Thu 4/11/1						/11						
40	Building Permit Submittal	15 days	Tue 4/23/19													
41	PC Review Period	7 days								5 /1						
	Pick up review comments	3 days	Thu 5/2/19	Mon 5/6/1						5/2 5/6						
	PC back-check review period	5 days	Tue 5/7/19							5/7 🦕 5/13						
43		0 days	Mon 5/13/19	Mon 5/13/1						5/13						
42 43 44	Building Permit Issued								5			1				1
43 44 45																
43 44 45 46	Construction	163 days	Mon 7/1/19								- -					
43 44 45 46 47	Construction Site and Building Construction	163 days 8 mons	Mon 7/1/19	Fri 2/7/2							7/1					2/
43 44 45 46 47 48	Construction Site and Building Construction Punchilist	8 mons 2 days	Mon 7/1/19 Mon 2/10/20	Fri 2/7/2 Tue 2/11/2							7/1					2/10
43 44 45 46 47	Construction Site and Building Construction	8 mons	Mon 7/1/19 Mon 2/10/20 Tue 2/11/20	Fri 2/7/2 Tue 2/11/2 Tue 2/11/2							7/1					